

Date: 9/8/2016 Author: CentraCom Project: Entrata Shady Hollow Loop

Comments:

Directional drill road crossing 36'
No asphalt cut required

Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Installing 1 1/4" conduit/fiber

Directional drill
Road crossing

SHOULDER WORK
ROAD WORK AHEAD