



Accessing existing UDOT handhole.

Date: 5/17/2017 Author: CentraCom Project: CMS University Parkway Orem

**Comments:**

Accessing existing UDOT handholes.

Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

SHOULDER WORK  
UTILITY WORK AHEAD  
ROAD WORK AHEAD