



Date: 6/1/2017 **Author:** CentraCom **Project:** Dumac South Salt Lake

Comments:

Road crossing directional drill 46'.
 Installing 130' 1 1/4" conduit. Installing
 handhole. Accessing existing handhole.

Posted speed	Taper, Buffer Zone & Sign Spacing			Min Sign Spacing	Devices Spacing
	Mini Taper Length	Length of Buffer	Sign Spacing		
30	180'	200'	100'	15'	
35	245'	250'	350'	20'	
40	320'	305'	350'	27'	
45	540'	380'	500'	45'	
50	600'	425'	500'	50'	
55	660'	495'	500'	55'	
60	720'	570'	500'	60'	
65	780'	645'	500'	65'	