



Date: 10/12/2017 **Author:** CentraCom **Project:** Mason Machinery 2000 W Springville
Comments:
 Installing 1 1/4" conduit/fiber, directional drill road bore 22'. Installing handhole on east side of 2000 W.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Min Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	100'	200'	100'	15'
35	245'	290'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	465'	500'	55'
60	720'	510'	500'	60'
65	780'	645'	500'	65'

22' directional road bore
 Installing 1 1/4" conduit/fiber

Installing handhole

