



Date: 10/12/2017 **Author:** CentraCom **Project:** Momentum Home Loans Sandy

Comments:

Installing handhole on NE corner of 10000 S and 300 W. Installing 1 1/4" conduit on east side of 300 W between the freeway fence and frontage road.

Posted speed	Taper, Buffer Zone & Sign Spacing			Devices Spacing
	Mini Taper Length	Length of Buffer	Min Sign Spacing	
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	485'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'