



Date: 11/14/2017 Author: CentraCom Project: InMoment South Jordan

**Comments:**

Installing 1 1/4" conduit/fiber. Directional drill road crossings. Installing handholes. Conduit/fiber 10' back of sidewalk.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'