

Date: 11/14/2017 Author: CentraCom Project: InMoment South Jordan

Comments:

Installing 1 1/4" conduit/fiber. Directional drill road crossing. Installing handholes. Conduit/fiber 10" back of sidewalk

Posted speed	Taper, Buffer Zone & Sign Spacing			
	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

